


Update Summary



Hudson Tunnel Project – Summary of Key Ongoing Activities

Critical Work on Multiple Fronts to Meet Project Schedule Milestones

- ✓ August 31, 2022: Updated estimated cost and schedule
- ✓ October 21, 2022: GDC formally assumed the role of HTP Project Sponsor
- ✓ October 31, 2022: GDC submitted Request to Enter Engineering Phase

Fall 2	2022	Winter 2022	Spring 2023	
Project Development Agreement (PDA)				
	Request to Enter Fe Assessment	deral Transit Administration CIG Engineering	g Phase & Risk	
	St	rengthening GDC to Accept and Manage Fed	leral Funding	
		Advancing the Build America Bure	eau RRIF Federal Loan Process	
	Advancing	Potential Early Work Opportunities to Impro	ove Cost and Schedule	
		Procure Pro	ject Delivery Partner	

Hudson Tunnel Project – Request to Enter into Engineering Phase

FTA CIG Process Project Development Phase Engineering Phase

Full Funding Grant Agreement / Construction

Significance

- FTA is required to evaluate and rate projects to advance between CIG phases.
- FTA reviews the submission and concurrently performs a risk assessment.
- The Request for Entry into Engineering marks the completion of the design, engineering, and environmental work required during the FTA's Project Development Phase.
- The Engineering Phase is a statutorily required step prior to advancing to a Full Funding Grant Agreement.

Key Submission Components

- Project Development Agreement
- Updated Estimated Cost and Schedule
- Updated Financial Plan
- Project Management Plan and Sub-Plans
- Design Documents, Geotechnical Studies, and Other Project Documents

Hudson Tunnel Project – Engineering Phase Submittal Project Development Agreement (PDA)

Parties: States of New Jersey and New York, Amtrak, and the Gateway Development Commission


Purpose: To serve as a roadmap for partner roles and responsibilities and ensure that the HTP is delivered in the most transparent, responsible, and cost-effective manner as possible and that Federal funding partners have confidence in the project's ultimate successful completion.

Summary:

- GDC is responsible for delivery of the entire HTP project and individual contract packages.
- Delivery overseen and governed by GDC Board of Commissioners.
- GDC will oversee design and construction, including opportunities to maximize innovation.
- GDC may partner with entities like the Port Authority of New York and New Jersey, Amtrak, and/or NJ TRANSIT, to provide services to support delivery of certain HTP packages.
- Key components of the PDA include decision-making and governance, project reporting and controls, funding and financing obligations, operations and maintenance, and dispute resolution procedures.




PDA Governance Structure



Hudson Tunnel Project – Engineering Phase Submittal: Updated October 2022 Financial Plan

Updated Financial Plan Builds Reflects Cost/Schedule and Builds on 2021"Medium-High"

- First financial plan submitted by GDC as Project Sponsor
- Reflects August 2022 Cost/Schedule
- Estimated cost assumes a 50-50 funding split between local and Federal partners
- Includes strong local funding commitments from the States of New Jersey and New York and the Port Authority of NY & NJ
- Highlights effort to reduce costs & schedule via Bipartisan
 Infrastructure Law Grants, Value Engineering, Early Work



GATEWAY PROGRAM

GDC Preliminary Operating and Capital Budget - 2023

0	perating	Expenses

34,400,000 \$34,400,000
34,400,000
\$23,774,403
378,508
316,170
718,557
750,000
11,050,907
10,560,262

Action Items

Item #1122-01: Hudson Tunnel Project – Authorization to Execute the

Project Development Agreement

Item #1122-02: Authorization for GDC to Enter into Operational Funding

Agreements and to Retain an Independent Auditor

Thank You

