


# **Agenda**






Tonnelle Ave: The east and western sides of Tonnelle Ave. are being connected

Palisades Tunnel: Noise barrier installation began at the Hudson County
Shaft site.



HRGS: Mobile wall relocation is underway. 306 primary columns and 233 secondary columns have been mixed.


HYCC-3: The first mud slab was poured and rebar installation began.




## **Tunnel Boring on Schedule for 2026**

## Tunnel boring is on track to begin in 2026.

The Tonnelle Avenue Project will be complete this fall and manufacturing of the two machines that will dig the first section of the tunnel is nearly finished.







# **Single Shield Tunnel Boring Machines**

We are using single shield tunnel boring machines (TBMs) to build the section of the new tunnel in New Jersey.

Single shield TBMs are the most efficient for tunneling through hard, dry materials like the rock under the Palisades.

### **Massive Machines for Efficient Tunneling**

Diameter: 28 feet, 7 inches

Length: 500 feet


Weight: 1,680 tons

Advance Rate: 30 feet of new tunnel per day




# **Building with Tunnel Boring Machines**


Excavation




Removal



Tunnel Lining Installation







# **Tunnel Boring Machine Manufacturing**

# S-1431/1432A in assembly for the Palisades Tunnel Project







# Tunnel Boring Machine Manufacturing S-1431/1432A in assembly for the Palisades Tunnel Project





10

## **Preparing for the Arrival of the Tunnel Boring Machines**

#### **Palisades Portal**

- Roadway bridge creating access to TBM launch site will be completed in October
- Construction of the launch point for the TBMs is in progress
- > TBMs will be assembled on site in 2026





## **Hudson County Shaft**

- Access shaft that will be used to replace the TBMs that build the tunnel under the Palisades with machines optimized for conditions under the Hudson River
- This shaft will be 130 feet wide to enable removal of the TBMs





#### **Action Items**

**Item #0825-01:** Hudson Tunnel Project – NJ Surface Alignment – Authorization to Execute Labor Agreement.

**Item #0825-02:** Authorization of Award of Contract GDC-25-029-OP for Engineer of Record Services and Engineering Services During Construction to Support the Hudson Tunnel Project.

